



We listen. We solve.®



City Of
Frazee
MINNESOTA

2026 UTILITY AND STREET IMPROVEMENT CONSTRUCTION NOTICE #13 September 4, 2026

PROJECT AREA BUSINESSES & PROPERTY OWNERS

Significant progress has been made over the past few weeks on all three regions of the project. Crews have hit significant milestones by completing underground utility installation in all three regions, along with concrete curb and gutter and the first lift of asphalt paving in both the Northwest and Southeast Regions.

Weekly construction meetings have concluded for the season. Any questions or concerns can be directed to the Kris Carlson at 218-846-7728 or kris.carlson@ulteig.com.

TWO WEEK LOOK AHEAD

Northwest Region

- Construction debris removal, final yard grading, general cleanup and punch list to be ongoing starting next week.
- Remaining concrete sidewalks on 2nd Street NW
- Top lift of asphalt tentatively scheduled for the week of September 14th.
- Hickory Avenue Lift Station near the school is tentatively scheduled for October 15th & 16th (MEA Weekend)

Southeast Region

- Construction debris removal, final yard grading, general cleanup and punch list to be ongoing starting next week.
- Remaining concrete lawn walks, concrete driveways and asphalt driveways
- Parking lot removals for the Liquor Store and Event Center areas to begin next week. Work will be phased in a manner to ensure access to both facilities. Parking will be impacted while we are completing our work.
- Concrete sidewalks around Liquor Store building to be replaced prior to parking lot paving. Work will be phased to ensure access to the facility.





We listen. We solve.®



City Of
Frazee
MINNESOTA

- **Juniper Avenue Region**

- Sidewalk removal scheduled to be completed by the end of this week
- Roadway preparation immediately follow.

TURF ESTABLISHMENT

Assistance is required by property owners to aid in the proper long-term growth of grass areas. Upon project completion, the disturbed lawn areas will be seeded. The Contractor will be watering the seeded areas upon the initial installation. Ultimately it will be the responsibility of the property owner to continue watering efforts and to mow lawn areas after proper grass growth of 3 inches in height to stunt/eliminate weed growth. Your assistance in this effort is much appreciated.

CONSTRUCTION OPERATIONS AND SAFETY

Please do not disturb any construction stakes or utility locate flagging. These are in place to help construct the improvements and to avoid damage to existing marked utilities. The stakes and flagging will be removed upon the completion of the project.

Please watch children and do not let them enter or play near the construction activity.

Obey all traffic control warning signs for road closures and/or detours. These are in place to protect the public and workers in the project areas.

No driving or walking on freshly placed concrete until notified it has cured properly.

THANK YOU FROM THE CITY OF FRAZEE

The City knows that a construction project can create inconveniences and we appreciate your patience and understanding during the process. The construction staff will try to make the project run as smooth as possible by timely addressing your needs and concerns.

CONTACT INFORMATION

Kris Carlson – Project Engineer

Ulteig Engineers, Inc.

218.846.7728

kris.carlson@ulteig.com

Jon Yocom – Onsite Inspector

Ulteig Engineers, Inc.

218.849.1260

jon.yocom@ulteig.com

Brian Dockendorf – Project Manager

J.R. Ferche, Inc

320.980.7173

Jay Gombos – Project Superintendent

J.R. Ferche, Inc

320.980.7178