



We listen. We solve.®



City Of
Frazee
MINNESOTA

2026 UTILITY AND STREET IMPROVEMENT CONSTRUCTION NOTICE #8 July 15, 2026

PROJECT AREA BUSINESSES & PROPERTY OWNERS

Work in the Northwest and Southeast Regions remain on schedule. Boring crews have mobilized to the site and have begun to fuse pipe for the new watermain on Juniper Avenue. Weekly project updates including, progress updates and a two week look ahead will be posted on the City's website and Facebook page.

Weekly construction meetings will be held every **Tuesday at 10:00 a.m. at the Frazee Firehall**. These public information meetings are open to all.

WORK COMPLETED TO DATE

- **Northwest Region**
 - All Sanitary Sewer in Northwest Region
 - All Watermain in Northwest Region (Excluding 2nd Street NW)
 - All Storm Sewer in Northwest Region
 - Curb and Gutter on Fir Avenue W, Elm Avenue W (5th to 3rd Street NW), 4th Street NW
- **Southeast Region**
 - Street Removals all streets
 - Sanitary Sewer in the Alley, Ash Avenue E and Second Street NE

TWO WEEK LOOK AHEAD

- **Northwest Region**
 - Curb and Gutter on 5th Street NW, Elm Avenue W (3rd to 4th Street NW) Birch Avenue W and 2nd Street NW
 - Concrete driveway replacement
 - Watermain Installation on 2nd Street (Cedar Avenue W to Water Tower Area)
- **Southeast Region**
 - Sanitary Sewer Installation on Birch Avenue E
 - Watermain Installation on 2nd Street NE and Birch Avenue E
 - Street grading on Ash Avenue E





We listen. We solve.®



City Of
Frazee
MINNESOTA

- **Juniper Avenue**
 - o Watermain installation

TEMPORARY WATER SUPPLY SYSTEM

Temporary water supply system will be utilized during the project in areas where the watermain is being replaced. The Contractor will contact you in order to connect to your outside water spigot to provide water supply to your building. Water can sometimes become cloudy or colored during work on the supply system. Please run your water until it clears if this happens.

WATER SERVICE INTERRUPTIONS

There will be periods of water service interruptions. Generally, these will be timed to be short and you will have advance notification. Occasionally there may be unplanned interruptions without advance warning. The contractor will work to restore water supply service as quickly as possible. Please contact the Contractor Superintendent if you do not have water service for 45 minutes or more.

DRIVEWAY ACCESS

During construction, street and driveway access will be maintained whenever possible, though access may be limited at times. In most cases, the contractor will backfill trenches and smooth disturbed areas each evening to restore vehicle access.

DUST CONTROL

The contractor will apply water to the drivable work areas to mitigate dust. This can be a challenge during periods with hot, dry or windy conditions.

TEMPORARY MAIL SERVICE

Temporary mail service has been coordinated with the post office and went into place on Monday, June 8th for residents in the Northwest Region. Temporary mailboxes for this area are located at the north end of Third Street NW near the Water Treatment Plant and Water Tower.

Temporary mail service has been coordinated with the post office and went into place on Friday, July 10th in the Southeast Region. Temporary mailboxes for this area are located at the intersection of Birch Avenue E and TH 87 across from the Frazee High School.

COLLECTION OF GARBAGE CANS

Place your garbage can at the end of your driveway on the regular garbage pickup day. The contractor will make sure the collection company can get to it or will collect it and take them to where the collection company has access. Make sure to put your house number on your garbage can with a piece of duct tape to ensure yours is returned to your driveway.



We listen. We solve.®



City Of
Frazee
MINNESOTA

TURF ESTABLISHMENT

Assistance is required by property owners to aid in the proper long-term growth of grass areas. Upon project completion, the disturbed lawn areas will be seeded. The Contractor will be watering the seeded areas upon the initial installation. Ultimately it will be the responsibility of the property owner to continue watering efforts and to mow lawn areas after proper grass growth of 3 inches in height to stunt/eliminate weed growth. Your assistance in this effort is much appreciated.

CONSTRUCTION OPERATIONS AND SAFETY

Please do not disturb any construction stakes or utility locate flagging. These are in place to help construct the improvements and to avoid damage to existing marked utilities. The stakes and flagging will be removed upon the completion of the project.

Please watch children and do not let them enter or play near the construction activity.

Obey all traffic control warning signs for road closures and/or detours. These are in place to protect the public and workers in the project areas.

No driving or walking on freshly placed concrete until notified it has cured properly.

Construction schedules and project timelines can change frequently due to various timing factors including weather. Updates will be provided as timelines change.

THANK YOU FROM THE CITY OF FRAZEE

The City knows that a construction project can create inconveniences and we appreciate your patience and understanding during the process. The construction staff will try to make the project run as smooth as possible by timely addressing your needs and concerns.

CONTACT INFORMATION

Kris Carlson – Project Engineer

Ulteig Engineers, Inc.

218.846.7728

kris.carlson@ulteig.com

Jon Yocom – Onsite Inspector

Ulteig Engineers, Inc.

218.849.1260

jon.yocom@ulteig.com

Brian Dockendorf – Project Manager

J.R. Ferche, Inc

320.980.7173

Jay Gombos – Project Superintendent

J.R. Ferche, Inc

320.980.7178